CASE STUDY



60 STELCOR PILES FOR 4 STORY HOUSING UNITS IN ASTORIA, NY

GENERAL CONTRACTOR:

GKC Industries Port Washington, NY

INSTALLER:

Rich Anastasio/Procomm Systems Phillipsburg, NJ

STRUCTURAL ENGINEER:

Wexler Associates New York, NY

ARCHITECT:

PM Architecture New York, NY

LOADS:

100 kips compression

SPECIFICATIONS:

STELCOR 1200
14" tip or drive plate
12" corrugated grout column
9" solid grout column
8" reverse auger
5.5" steel core
.361 wall thickness 80 ksi

SOILS + EMBEDMENT DEPTH: 25'

TIME FRAME:

6 days









TESTED TO 100 TON ULTIMATE WITH ONLY .300" OF MOVEMENT AT FULL TEST LOAD.



OVERVIEW:

A new construction 5 story residential building in Astoria NY. Helical piles were originally specified for this project.

CHALLENGE:

The developer faced several challenges at this site. The biggest concern was the high water tables present. A redesign was issued and the loading changed and helical piles were rejected due to the high load restrictions placed on helical piles in the NYC metro area

SOLUTION:

IDEAL teamed up with Rich Anastasio to offer STELCOR Micropiles as an alternate foundation solution. STELCOR Micropiles were a perfect fit not only from an engineering perspective, they were much more cost-effective compared to alternative piles. After a 48 hr load test at full test load, there was essentially ZERO MOVEMENT - .300" to be technical. Engineers on site told the installer they had never seen a test that went that well.





ICS DEILLING GOED

30-83 23rd Street

Astoria, NY

Job #15-155

3770 MERRICK ROAD . SEAFORD, L. I., NEW YORK 11783 (516) 221-2333 · FAX (516) 221-0254

April 1, 2015

Re:

GKC Industries, Inc. 22 Willowdale Avenue Port Washington, NY 11050

Attn: Gary K. Constantopes

Via E-Mail: gconstantopes@gkcindustries.com

Gentlemen:

Forwarded herewith is the boring log for drilling work completed recently at the above-referenced site. Our investigation consisted of the drilling of one (1) test boring at the location shown on our Boring Location Plan.

The boring was advanced using a truck mounted drill rig and hollow stem auger casing. Please note that sample recovery was obtained using a CME automatic trip hammer and a standard 2- inch split spoon sampler. The number of blows required to advance the samples each 6- inch increment were recorded and are shown on our boring logs, along with a written description of the recovered soil sample per our geologist's visual identification of same. The CME automatic hammer operates with an efficiency of approximately 90%. The original conventional use of rope, cathead and drop weight, on the other hand, operates with an efficiency of approximately 60%. As a consequence, the standard penetration test results obtained using CME auto-hammer are on the order of two-thirds the value that would have been obtained had the original rope and cathead method been used. This is significant if you are using design charts for soil strength parameters based on historical data associated with the rope and cathead method. If so, you should adjust our data accordingly.

Our investigation revealed that the area drilled was blanketed by a loose soil fill extending down to 7 feet below existing grade. The fill was in turn underlain by a soft layer of silty clay overlying a soft silty sand formation. These upper materials were in turn underlain by a loose to moderately dense or moderately stiff silty sands and silt layers extending down to approximately 18 feet below existing grade. These were followed by a dense to very dense sand formation extending down to 30 feet, at which point we encountered auger refusal due most likely to the presence of bedrock.

Ground water was encountered at a depth of 6' 2" below existing grade at the time the work was done and was visibly evident in the open excavation previously dug for the proposed building.

SOIL MECHANICS DRILLING CORP.

3770 MERRICK ROAD • SEAFORD, L. I., NEW YORK 11783 (516) 221-2333 • FAX (516) 221-0254

GKC Industries, Inc.

Attn: Gary K. Constantopes

April 1, 2015

Page 2

The soil profile generated by this investigation best fits that of Site Class "D."

Liquefaction at this site is possible and, therefore, should be a design consideration.

Based on all of the above, we recommend that the proposed building be supported on deep foundations ie. piles installed through the fill, clay and silt layers into the underlying moderately dense to dense sand formation or down to bedrock. We do not recommend piles that have to be dynamically installed ie. driven with an impact hammer, as doing so is likely to cause vibrations that may in turn cause damage to the adjoining property and/or structures.

This leaves you with the following alternatives: Helical Piles, Auger Cast Piles, or Mini Piles. All of the above are installed using rotary drilling techniques and generate little to no vibrations.

If Helical Piles are used, they can be installed to capacities of 10 tons each without load testing. They can, however, achieve capacities considerably higher ie. 25 to 30 tons or more, but their use at these higher capacities would require that the design capacity be confirmed by performing at least one load test. That can cost on the order of \$15,000 to \$25,000.

The use of Auger Cast Piles would require load testing regardless of capacity. However, these can readily achieve capacities of 50 tons or more. Again, a load test would likely cost on the order of \$20,000 to \$30,000.

The Mini Piles can be installed to capacities of 50 tons or more; and like the Auger Cast Piles, their capacities would need to be confirmed by a load test. Again, cost would be in the range of \$20,000 to \$30,000. They can also be installed and drilled into the bedrock where they can achieve even higher capacities. If rock sockets are installed, the load test can be waived provided the sockets are visually inspected with a camera.

SOIL MECHANICS DRILLING CORP.

3770 MERRICK ROAD • SEAFORD, L. I., NEW YORK 11783 (516) 221-2333 • FAX (516) 221-0254

GKC Industries, Inc.

Attn: Gary K. Constantopes

April 1, 2015

Page 3

Of the three, we believe the Helical Pile solution would be the least expensive. We recommend that the preliminary design be done limiting the pile capacity to 10 tons followed by a comparison of a similar design based on perhaps 25 or 30 ton capacity helical piles. The purpose of this examination would be to determine whether using fewer of the high capacity piles would offset the cost of the greater number of 10-ton piles to pay for the pile load test.

Consideration should also be given to any possible increased cost of the foundation substructure because of potential differences in quantities of concrete and reinforcing steel needed to accommodate the higher pile load and greater spans. In effect, we are recommending that a cost comparison be made not just between pile type and pile capacities, but rather between the overall foundation costs to determine the least expensive solution to support the proposed building. Minimum dimensions for the recommended piles would be $3\frac{1}{2}$ inch diameter pipe shaft for the Helical Piles, 12 inch diameter concrete shafts for the Auger Cast Piles, and 7 inch diameter pipe shafts for the Mini Piles.

Prior to the start of pile installation, the existing excavation would have to be dewatered and backfilled with suitable material to support construction equipment and provide a base for the proposed foundation construction. We recommend that you consider placing road stabilization fabric such as Mirafi 600X. You can then place clean recycled concrete over the fabric to bring the subgrade up to or above the water table. The stabilization fabric will serve to prevent the RCA from being "swallowed up" by the existing soft subgrade.

Soil samples recovered during drilling operations will be stored in our lab for a period of 30 days, after which they will be destroyed. During this period we will deliver these samples to any prescribed location upon request.

SOIL MECHANICS DRILLING CORP.

3770 MERRICK ROAD • SEAFORD, L. I., NEW YORK 11783 (516) 221-2333 • FAX [516] 221-0254

GKC Industries, Inc.

Attn: Gary K. Constantopes

April 1, 2015

Page 4

If after you examine the enclosed you have any further questions, please feel free to call and discuss them with us.

Billing is enclosed.


Very truly yours,

SOIL MECHANICS DEILLING CORP.

Vincent Nantista, P.E.


Vice President

VN/sbg Enclosures



The Third Generation of Excellence In Water Supply, Water Resources, Civil and Environmental Engineering

EIKM MAP



FEET

MACTCD

FLOOD INSURANCE RATE MAP

(SEE MAP INDEX FOR FIRM PANEL LAYOUT)

NUMBER PANEL

Notice to User: The Map Number shown below should be used when placing map orders; the Community Number shown above should be used on insurance applications for the subject community.

MAP NUMBER 3604970093F

MAP REVISED

SEPTEMBER 5, 2007

This is an official copy of a portion of the above referenced flood map. It was extracted using F-MIT On-Line. This map does not reflect changes or amendments which may have been made subsequent to the date on the title block. For the latest product information about National Flood Insurance Program flood maps check the FEMA Flood Map Store at www.msc.fema.gov

APPENDIX A SOIL BORING LOGS



Page 1 of 1

East Coast Geoservices, LLC P.O. Box 2806 Huntington Station, New York 11746

Phone: (631) 513-8595

www.info@eastcoastgeoservices.com

SOIL BORING LOG

Page 1 01	1			DROUGET MANE							
BORING I.D.			PROJECT NO.	PROJECT NAME							
B-1			ECG# 13244	30-81 23rd Street							
LOGGED BY			APPROVED BY	LOCATION				-			
Eric Arnesen	1		Eric Arnesen	30-81 23rd Street	30-81 23rd Street						
	ONTRACTOR	slicile write I	DRILLER	Astoria, New York							
Fast Coast G	eoservices, LLC		Steve McGinn								
	AMETER/TYPE		BOREHOLE DIAMETER	BORING LOCATION D	ESCRIPTION						
25 inch /11-11	I CA A		Attack	1206							
LAND SURFA	low Stem Auger		4 inch COORDINATES	Located 30 feet south DRILLING EQUIPMEN		front proper	ty line.	SAMPLING METHOD			
Unknown DEPTH OF B	ORING		DEPTH TO WATER	Power Probe 9600 START/FINISH DATE				Split Spoon BACKFILL			
000000000000000000000000000000000000000	Omino		A COLOR OF A SHARE A SHARE TO A COLOR OF A C								
22 feet		T	~ 10 feet bgs	9/18/13 to 9/18/13	1	T	T	Cuttings			
Sample Depth (feet)	Sample Interval (feet)		Visual Descrip	tion	Group Symbol	Blow Counts	PID (ppm)	Remarks			
	0 to 2	All brown	fine sand, brick and rock. Fill.		Fill	5-9-8-7	NA	1.0 feet recovered			
	2 to 4	All same a	s above.		Fill	8-13-11-8	NA	1.0 feet recovered			
5	4 to 6	All same a:	s above.		Fill	5-5-1-1	NA	0.5 feet recovered			
	6 to 8	All same as	s above		Fill	2-2-2-3	NA	1.0 feet recovered			
	8 to 10	Top 0.5 fee	et all same as above.		Fill	16-18-6-4	NA.	1.5 feet recovered			
10	5000000000	The state of the s) feet gray silt. Wet.		ML			100,100,100			
	10 to 12	All gray silt			ML	2-1-1-1	NA	1.0 feet recovered			
15											
	15 to 17	Reddish br	own silt.		ML	2-7-22-19	NA	0.8 feet recovered			
							l l				
20											
	20 to 22	No recover	y			28- 50 for 4"		No recovery Auger refusal at ~21 feet.			
						30 101 4	THE PERSON NAMED IN	Boring Complete			
25							BEE TEN				
					1 1						
30		7 4 7 7 7 7									
							43.5				
35		10.10.5			25-20-9		D. Person				
40											
40		STATE OF THE			PARTIES CO.		A STANKE BY				
45											
50											



East Coast Geoservices, LLC P.O. Box 2806 Huntington Station, New York 11746 Phone: (631) 513-8595

www.info@eastcoastgeoservices.com

SOIL BORING LOG

				SOIL BORII	NG LOG						
Page 1 of BORING I.D.	1		PROJECT NO.	PROJECT NAME							
COMMO I.D.			NOJECT NO.	PROJECT NAME							
B-2			ECG# 13244	30-81 23rd Street							
LOGGED BY			APPROVED BY	LOCATION							
Eric Arnesen			Briana Scarfo	30-81 23rd Street							
DRILLING CO			DRILLER	Astoria, New York							
				* *************************************							
	AMETER/TYPE		Steve McGinn BOREHOLE DIAMETER	BORING LOCATION	DESCRIPTION						
DRILL BIT DI	HIVIETERYTTE		BOKEHOLE DIAMETER	BOKING LOCATION	DESCRIPTION						
	ow Stem Auger		4 inch	Located 30 feet nort		the rear pro	perty line.				
LAND SURFA	CE ELEVATION		COORDINATES	DRILLING EQUIPME	NT/METHOD			SAMPLING METHOD			
Unknown			NA	Power Probe 9600				Split Spoon			
DEPTH OF BO	ORING		DEPTH TO WATER	START/FINISH DATE				BACKFILL			
22 feet			~ 10 to 12 feet bgs	9/17/13 to 9/18/13				Cuttings			
		1	10 to 12 feet bgs	3/1//13 to 3/16/13	Т.	T	Ι	Cuttings			
Sample Depth (feet)	Sample Interval (feet)		Visual Descript	tion	Group Symbol	Blow Counts	PID (ppm)	Remarks			
	0 to 2	All brown t	fine sand, brick and rock. Fill		Fill	5-9-8-7	NA	1.25 feet recovered			
	2 to 4	All same as	s above		Fill	8-6-3-2	NA	1.0 feet recovered			
5	4 to 6	All grav silt	ty sand and brick. Fill		Fill	5-7-10-10	NA	2.0 feet recovered			
		g/									
	6 to 8	All same as	s above.		Fill	6-6-6-8	NA	2.0 feet recovered			
						484 -					
10	8 to 10	No recover	ry.			1" for 50	NA	No recovery			
10	10 to 12	All brown f	fine sand, trace silt. Wet.		SM	4-4-5-8	NA	2.0 feet recovered			
15	15 to 17	All same as	- ahous		SW	8-9-10-7	NA	2.0 feet recovered			
	13 (0 17	All same as	s above.		SVV	8-9-10-7	INA	2.0 leet recovered			
20	20. 00	• 11 (2252					
	20 to 22	All brown n	medium sand.		SW	2-2-5-8	NA	2.0 feet recovered			
								Auger refusal at 25 feet.			
25							1005	Boring Complete			
30											
35						100					
40											
			CONTRACTOR OF THE SECOND		NAME OF		13/13				
AE											
45		- 37-27/0									
						- 1	.				
						1					
							- 1				
50					1						



East Coast Geoservices, LLC P.O. Box 2806 Huntington Station, New York 11746

Phone: (631) 513-8595

www.info@eastcoastgeoservices.com

SOIL BORING LOG

Dago 1 of	1			SOIL BOR	RING LOG							
Page 1 of BORING I.D.	1		PROJECT NO.	PROJECT NAME								
OGGED BY			ECG# 13244	30-81 23rd Street	30-81 23rd Street LOCATION							
OGGED BY			APPROVED BY	LOCATION								
ric Arnesen			Briana Scarfo	30-81 23rd Street								
DRILLING CO	NTRACTOR		DRILLER	Astoria, New York								
ast Coast G	eoservices, LLC		Steve McGinn									
	AMETER/TYPE		BOREHOLE DIAMETER	BORING LOCATION	N DESCRIPTION	1						
	5 2			100								
	ow Stem Auge		4 inch COORDINATES	DRILLING EQUIPM			5 feet to the					
AND SURFA	ICE ELEVATION	•	COORDINATES	DRILLING EQUIPM	ENI/METHOD			SAMPLING METHOD				
Jnknown			NA	Power Probe 9600				Split Spoon				
DEPTH OF BO	DRING		DEPTH TO WATER	START/FINISH DAT	TE			BACKFILL				
2 feet			~ 10 to 12 feet bgs	9/17/13 to 9/18/13	3			Cuttings				
Sample	Sample		Visual Descript		Group	Blow	PID (ppm					
eptn (feet)	Interval (feet)			Symbol	Counts						
								Sampling commenced at 30 feet bgs.				
5	20,745											
		1										
10		100000000000000000000000000000000000000			ALC MINISTER		Lie House					
15		1000										
		1										
20												
		HEROS SALES				MAILS SO	25/4/25	ENGINEE AND DESCRIPTION				
25		AND DESCRIPTIONS										
30												
	30 to 32	No Recove	ry.			50 for 3"	NA	No recovery				
35												
	35 to 37	Reddish br	own silty sand, trace gravel.		SM	50 for 5"	NA	0.5 feet recovered				
40	40 A- 42	All 1311	has a fine and			FO 6 - 01'	N					
	40 to 42	All reddish	brown fine sand.		SP	50 for 3"		0.5 feet recovered Boring Complete				
								borning complete				
						A METERS						
45												
	14100 10											
						1						
50		L										

APPENDIX B SOIL BEARING STRENGTH

APPENDIX B East Coast Geoservices, LLC

30-81 23rd Street Astoria, New York

Boring Performed September 18, 2013

B-1

Sample [Depth (ft bg)	Blows	N	Bearing
From	То	(per 6")		Strength (TSF)
0	2	5		
		9		
		8	17	0.85
	11.0	7	15	0.75
2	4	8		
		13		
		11	24	1.19
		8	19	0.94
4	6	5		
		5		
		1	6	0.30
		1	2	0.10
6	8	2		
		2 2 3		
		2	4	0.20
			5	0.25
8	10	16		
		18	24	1.10
		6	24 10	1.19 0.50
10	12	2	10	0.50
10	12	1		
		1	2	0.10
		1	2	0.10
15	17	2		0.10
		7		
		22	29	1.44
		19	41	2.04
20	22	28		
		50		
		Refusal	50	2.49

DTW 10'-0"

APPENDIX B

East Coast Geoservices, LLC

30-81 23rd Street Astoria, New York

Boring Performed September 17, 2013 through September 18, 2013

B-2

Sample D	Depth (ft bg)	Blows	N	Bearing
From	То	(per 6")		Strength (TSF)
0	2	5	,	
		9		
		8	17	0.85
		7	15	0.75
2	4	8		
		6		
		3	9	0.45
		2	5	0.25
4	6	5		
		7		
		10	17	0.85
		10	20	0.99
6	8	6		
		6		
		6	12	0.60
		8	14	0.70
8	10	50	50	0.40
		Refusal	50	2.49
10	12	4		
		4		
		5	9	0.45
		8	13	0.65
15	17	8		
		9		
		10	19	0.94
		7	17	0.85
20	22	2		
		2 5	7	0.25
		8	7 13	0.35 0.65
		ŏ	13	0.05

DTW 10'-12'

APPENDIX B East Coast Geoservices, LLC

30-81 23rd Street Astoria, New York

Boring Performed September 17, 2013 through September 18, 2013

B-3

Sample D	epth (ft bg)	Blows	N	Bearing
From	То	(per 6")		Strength (TSF)
30	32	50		
		Refusal 50 2.49		2.49
35	37	50		
	1940	Refusal	50	2.49
40	42	50		
		Refusal	50	2.49
				11,000,000

DTW 10'-12'

APPENDIX C USGS SEISMIC SUMMARY REPORT

USGS Design Maps Summary Report

User-Specified Input

Report Title 30-81 23rd Street, Astoria, NY

Wed October 9, 2013 20:24:26 UTC

Building Code Reference Document 2012 International Building Code

(which utilizes USGS hazard data available in 2008)

Site Coordinates 40.77051°N, 73.92546°W

Site Soil Classification Site Class D - "Stiff Soil"

Risk Category I/II/III



USGS-Provided Output

$$S_s = 0.279 g$$

$$S_{MS} = 0.439 g$$


$$S_{ps} = 0.293 \, q$$


$$S_1 = 0.072 g$$

$$S_{M1} = 0.172 g$$

$$S_{D1} = 0.115 g$$

For information on how the SS and S1 values above have been calculated from probabilistic (risk-targeted) and deterministic ground motions in the direction of maximum horizontal response, please return to the application and select the "2009 NEHRP" building code reference document.







Page 1 of 5

	Project Nam	0:	30	83 23rd Road,	Ougans Nav	Vork	Project Location:			Astoria/Queens				
	Project Nam	е.	30-	50900000	dustries	TOIK		Begin Date:		1	7/14/			
	Contractor				n Systems			End Date:			7/17/2015			
	Column Numb		 				 	Type of Pile		-				
	The state of the s				/A 57			Jack Serial num			Helical Pile WB 237			
Delene	Pile Number						Gauge Serial Number:			-	WB 237 WB 1258			
	ary Measuring ary Measuring		_		Sauge Mirror Scale		Gauge Serial Number: Design Load:							
Auxilia	Repot #:	Devices:			KC-15					 	50 to Walid			
	керог ж.	T	 	008-0			Inspector:			 		sager		
Jack Gauge Reading (pl)	Pile Load (tons)	% of Design Load	Date	Read time (minutes)	A	mary Readings B	Average (in) Dimensions		Auxiliary Reading (in.)	Auxiliary Dimensions	Remarks			
(рі)					5850				(m.)		(in.)			
			7/14/2015		0.500	0.500	0.500			2 36-64"				
900	12.5	25	Increment #1	(900 PSI)										
				1/2	0.507	0.508	0.512	0.509	0.009	2 35/64"	1/64"	7:30 AM		
				1	0.507	0.508	0.512	0.056						
				2	0.507	0.508	0.512	0.056						
				4	0.507	0.508	0.512	0.056						
				8	0.507	0.508	0.512	0.056						
				16	0.507	0.508	0.512	0.056						
				32	0.507	0.508	0.512	0.057	0.009	2 35/64"	1/64"			
1650	25	50	Increment #2	(1650 PSI)								8:05 AM		
			merennent nz	1/2	0.531	0.531	0.529	0.530	0.030	2 34/64"	2/64"			
				1	0.531	0.531	0.529	0.530	0.050	234/04	2/04			
				2	0.531	0.531	0.529	0.530						
				4					0.020					
				8	0.531	0.531	0.529	0.530	0.030					
					0.531	0.531	0.529	0.530						
				16	0.531	0.531	0.529	0.530						
				32	0.531	0.531	0.529	0.530	0.030	2 34/64"	2/64"			
			2011											
2400	37.5	75	Increment #3									8:40 AM		
				1/2	0556	0.556	0.556	0.556	0.056	2 32/64"	4/64"			
				1	0556	0.556	0.556	0.556						
				2	0556	0.556	0.556	0.556						
				4	0556	0.556	0.556	0.556						
				8	0556	0.556	0.556	0.556						
				16	0556	0.556	0.556	0.556	NY ROUND OF THE PARTY OF THE PA					
				32	0556	0.556	0.556	0.556	0.056	2 32/64"	4/64"			
												MARKET AND		

$\overline{}$														
$\overline{}$														
	-													



Page 2 of 5

	Project Nam	ne:	30-	-83 23rd Road,	Oueens, New	York	Project Location: Astoria/Queen				Oueens	
	. roject rum		- 50		dustries	TOTA		Begin Date: 7/14/2015				
	Contractor	:			n Systems		End Date: 7/17/2015 Type of Pile: Helical Pile					
	Column Numb			-	/A							
	Pile Numbe				57			Jack Serial num	nber		WB.	
Prim	ary Measuring	Devices		Dial	Gauge		G	auge Serial Nu	mber:		WB 1	258
	iary Measuring				Mirror Scale			Design Load	l:		50 to	
less-	Report #			008-0	KC-15			Inspector:			Walid	Sager
Jack Gauge	Pile Load	% of Design		Read time	Pri	mary Readings	lings (in.) Primary			Auxiliary	Auxiliary	
Reading (pl)	(tons)	Load	Date	(minutes)	Α	В	С	Average (in.)	Dimensions (in.)	Reading (in.)	Dimensions (in.)	Remarks
(61)		†	7/14/2015					1	(111.)		(111.)	
			, , , , , , , , , ,	Increment #4	(3150 PSI)	<u> </u>						
3150	50	100				†						9:15 AM
				1/2	0.573	0.568	0.572	0.571	0.071	2 30/64"	6/64"	
				1	0.573	0.568	0.572	0.571				
				2	0.574	0.569	0.573	0.572				
				4	0.574	0.569	0.573	0.572				
				8	0.574	0.569	0.573	0.572				
				16	0.575	0.570	0.574	0.573				
				32	0.577	0.572	0.576	0.575				
				60	0.578	0.572	0.576	0.575	0.075	2 30/64"	6/64"	
				Increment #5	(4000 PSI)							
4000	62.5	125										10:15 AM
				1/2	0.627	0.620	0.627	0.625	0.125	2 28/64"	8/64"	
				1	0.627	0.620	0.627	0.625				
				2	0.628	0.621	0.628	0.626				
				4	0.628	0.621	0.628	0.626				
				8	0.629	0.622	0.629	0.627				
				16	0.631	0.624	0.631	0.629				
				32	0.633	0.626	0.633	0.631				
				60	0.635	0.629	0.634	0.633	0.133	2 28/64"	8/64"	
				Increment #6	(4700 PSI)							
4700	75	150										11:15 AM
				1/2	0.698	0.691	0.701	0.697	0.197	2 26/64"	10/64"	Ni-
				1	0.698	0.691	0.701	0.697				
				2	0.698	0.691	0.701	0.697				
				4	0.699	0.692	0.702	0.698				
				8	0.701	0.694	0.704	0.700				
				16	0.701	0.696	0.706	0.702				· · · · · · · · · · · · · · · · · · ·
				32	0.703	0.698	0.708	0.704			1010:::	
				60	0.705	0.699	0.709	0.704	0.204	2 26/64"	10/64"	
								\vdash				
												



Page 3 of 5

	Project Nam	e:	30-	-83 23rd Road,	Queens, New	York	Project Location:		Astoria/Queens					
					dustries		Begin Date:				7/14/2015			
	Contractor	:		Procomn	n Systems			End Date:			7/17/			
	Column Numb			N	/A	*	Type of Pile:			Helical Pile				
	Pile Numbe	r:		5	7		Jack Serial number			WB 237				
Prima	ary Measuring			Dial (Gauge		Gauge Serial Number:			WB 1258				
	ary Measuring			Piano Wire	Mirror Scale			Design Load	:		50 t	ons		
	Report #			008-0	KC-15			Inspector:			Walid	Sager		
ack Gauge	2200 00 00	20 22 0			Pri	mary Readings				7 500	Auxiliary			
Reading (pl)	Pile Load (tons)	% of Design Load	Date	Read time (minutes)	А	В	С	Average (in.)	Dimensions (in.)	Auxiliary Reading (in.)	Dimensions (in.)	Remarks		
			7/14/2015											
				Increment #7	(5600 PSI)									
5600	87.5	175										12:15 PM		
				1/2	0.766	0.759	0.770	0.765	0.265	2 24/64"	12/64"			
an amount of the				1	0.766	0.759	0.770	0.765						
				2	0.767	0.760	0.771	0.766						
				4	0.767	0.760	0.771	0.766						
8	1197			8	0.768	0.761	0.772	0.767	5957					
				16	0.770	0.763	0.774	0.769						
				32	0.772	0.765	0.776	0.771						
				60	0.773	0.766	0.778	0.772	0.272	2 24/64"	12/64"			
				Increment #8	(6200 PSI)									
6200	100	200										1:15 PM		
				1/2	0.830	0.832	0.834	0.832	0.332	2 22/64"	14/64"			
				1	0.830	0.832	0.834	0.832						
				2	0.831	0.834	0.837	0.834						
				4	0.832	0.835	0.838	0.835						
				8	0.833	0.836	0.839	0.836						
				16	0.834	0.838	0.840	0.838						
				32	0.838	0.840	0.841	0.841						
				60	0.844	0.843	0.844	0.844	0.344	2 22/64"	14/64"			
									212.1					
				48 Hours Hold	ling Period									
				1	0.844	0.843	0.844	0.844	0.344	2 22/64"	14/64"	2:15 PM		
				2	0.845	0.844	0.845	0.845						
				3	0.846	0.845	0.846	0.846						
				4	0.847	0.846	0.847	0.847				Pump Up the Pressur		
				5	0.848	0.847	0.848	0.848						
				6	0.849	0.848	0.849	0.849						
				7	0.852	0.851	0.852							
				8	0.854	0.852	0.854	0.854		Lies constitution and the		511500 D. 100 D.		
				9	0.854	0.852	0.854							
				10	0.855	0.853	0.855	0.855						
			7/15/2015	11	0.855	0.857	0.861	0.858				Pump Up the Pressur		
				12	0.855	0.857	0.861	0.858						
				13	0.855	0.857	0.861	0.858						
				14	0.855	0.857	0.861	0.858						
				15	0.855	0.857	0.861	0.858						
				16	0.856	0.860	0.863	0.860						
_		-		17	0.856	0.860	0.865	0.861						



Page 4 of 5)	T (Test Pile)	E LOAD TES	STATIC PIL				
	Astoria/	1	n:	Project Locatio		York	Olleens New	83 23rd Road,	30-		Project Name	
0.0000	7/14/			Begin Date:		TOTA	dustries		30-		Project Nami	
	7/17/2015			End Date:							Contractor	
				Type of Pile:			n Systems				Contractor:	
l Pile	Helica						/A	N		er:	Column Numb	
237	WB 2		oer	ack Serial numl	J		57			:	Pile Number	
258	WB 1		ber:	uge Serial Num	Ga		Gauge	Dial		Devices	ry Measuring	Prima
ons	50 to			Design Load:			Mirror Scale	Piano Wire		Devices:	ry Measuring	Auxilia
Sager	Walid :			Inspector:			KC-15				Report #	
Remarks	Dimensions	Auxiliary	Dimensions	Average (in.)	(in.)	nary Readings	Prir	Read time	Date	% of Design	Pile Load	ick Gauge
	(in.)	Reading (in.)	(in.)		С	В	A	(minutes)		Load	(tons)	Reading
7:00 AM	14/64"	2 22/64"	0.865 0.861 0.361		0.860	0.856	18	7/15/2015			(pl)	
Pump Up the Pressur				0.863	0.873	0.861	0.856	19				
				0.863	0.873	0.861	0.856	20				
				0.863	0.873	0.861	0.856	21				
· · · · · · · · · · · · · · · · · · ·				0.865	0.875	0.863	0.857	22				
				0.867 0.867	0.877	0.865	0.858	23				
				0.867	0.878	0.866	0.858	24				
				0.867	0.878	0.866	0.858	25 26				
				0.868	0.879	0.866	0.859	27				
				0.868	0.879	0.866	0.859	28				
				0.868	0.879	0.866	0.859	29				
				0.867	0.878	0.866	0.858	30				
				0.867	0.878	0.866	0.858	31				
				0.867	0.878	0.866	0.858	32				
				0.867	0.878	0.866	0.858	33				
100000000000000000000000000000000000000				0.867	0.878	0.866	0.858	34				
12:00 AM			0.366	0.866	0.877	0.865	0.857	35	7/16/2015			
				0.866	0.877	0.865	0.857	36				
				0.866	0.877	0.865	0.857	37				
				0.865	0.875	0.863	0.855	38				
			III. CONT. CONT. CONT.	0.864	0.875	0.864	0.854	39				
				0.864	0.875	0.864	0.854	40				
Pump Up the Pressur	77 77 13. 7			0.867	0.880	0.866	0.855	41				
				0.867	0.880	0.866	0.855	42				
				0.867	0.880	0.866	0.855	43				
				0.867	0.880	0.866	0.855	44				
				0.867	0.880	0.866	0.855	45				
				0.867	0.880	0.866	0.855	46				
				0.867	0.880	0.866	0.855	47				
			0.367	0.867	0.880	0.866	0.855	48				
				-				Read time (Minutes)				
				-			(4700 BSI)			150	75	4700
	-		0.350	0.850	0.872	0.842	0.836	Decrement #1		150	75	4700
		0.872		0.842	0.836	1/2						
					0.842	0.836	2					
				0.844	0.838	4						
					0.844	0.838	8					
				0.852	0.874	0.844	0.838	16				
				0.853	0.875	0.845	0.839	32				
	10/64"	2 26/64"	0.354	0.854	0.876	0.846	0.840	60				-
				0.861	0.865	0.860	0.856	17				



Page 5 of 5 Project Location: Project Name: 30-83 23rd Road, Queens, New York Astoria/Queens Begin Date: **GKC Industries** 7/14/2015 End Date: 7/17/2015 Contractor: **Procomm Systems** Column Number: N/A Type of Pile: Helical Pile Jack Serial number 57 Pile Number: WB 237 Dial Gauge Gauge Serial Number: **Primary Measuring Devices** WB 1258 Design Load: **Auxiliary Measuring Devices:** Piano Wire Mirror Scale 50 tons 008-GKC-15 Walid Sager Report # Inspector: lack Gauge Auxiliary Primary Pile Load % of Design Read time Primary Readings (in.) Auxiliary Reading Date Average (in.) Dimensions **Dimensions** Remarks (tons) Load (minutes) Reading (in. (la) В (in.) (in.) Decrement #2 (3100 PSI) 3100 50 100 7/16/2015 0.816 2 30/64" 1/2 0.803 0.815 0.832 0.316 6/64" 1 0.803 0.815 0.832 0.816 2 0.803 0.815 0.832 0.816 4 0.803 0.815 0.832 0.816 8 0.804 0.816 0.833 0.817 16 0.804 0.816 0.833 0.817 32 0.806 0.818 0.835 0.819 6/64" 60 0.806 0.818 0.835 0.819 0.319 2 30/64" Decrement #3 (1700.00 PSI) 1700.00 25.00 50.00 0.749 0.766 0.770 0.762 0.262 2 32/64" 4/64" 1/2 0.749 0.766 0.770 0.762 2 0.748 0.765 0.769 0.761 0.748 0.765 0.769 0.761 4 8 0.748 0.765 0.769 0.761 0.747 0.764 0.768 0.760 16 32 0.746 0.762 0.766 0.758 60 0.746 0.762 0.766 0.758 2 32/64" 0.262 4/64" Decrement #4 (0.00 PSI) 0.00 0 0 1/2 0.638 0.647 0.658 0.648 0.148 2 34/64" 2/64" 0.638 0.647 0.658 0.648 2 0.638 0.647 0.658 0.648 4 0.638 0.647 0.658 0.648 8 0.638 0.647 0.658 0.648 16 0.647 0.638 0.658 0.648 32 0.638 0.647 0.658 0.648 60 0.647 0.658 0.648 0.148 2 34/64" 2/64" 0.638 7/17/2014 24 Hours Rebound Reading 1/64" 0.581 0.557 0.547 0.562 2 35/64" 0.062